

Peninsula Wastewater Treatment Plant and Sanitary Sewer System

County of Summit Department of Sanitary Sewer Services
Project Q-208

Project Start: Wed, 5/15/2024
Display Week: 1

					Jul 22, 2024					Jul 29, 2024					Aug 5, 2024					Aug 12, 2024					Aug 19, 2024					Aug 26, 2024					Sep 2, 2024					Sep 9, 2024					Sep 16, 2024					Sep 23, 2024					S																											
TASK	DURATION DAYS	PROGRESS	START	END	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	M	T	W	T	F	S	S	S
County Deadlines/Activities																																																																																		
1	Notice to Proceed	1	5/15/24	5/15/24																																																																														
2	Kickoff Meetings	1	5/14/24	5/14/24																																																																														
3	Draft Basis of Design Report Submittal (60 days from NTP)	60	5/15/24	7/14/24																																																																														
4	Draft Basis of Design Report Review (14-day review)	14	7/14/24	7/28/24	[Yellow Bar]																																																																													
5	BOD Review Meeting (within 7-days following receipt of comments)	7	7/28/24	8/4/24													[Yellow Bar]																																																																	
6	Publish Final Basis of Design (30-days following draft)	30	7/14/24	8/13/24	[Yellow Bar]																																																																													
7	Red Flag Summary Report (120 days from NTP)	120	5/15/24	9/12/24	[Yellow Bar]																																																																													
8	30% Design Submittal	30	7/14/24	8/13/24	[Yellow Bar]																																																																													
9	30% Design Review & Workshop (following 14-day review period)	14	8/13/24	8/27/24													[Yellow Bar]																																																																	
10	60% Design Submittal	45	8/13/24	9/27/24	[Yellow Bar]																																																																													
11	60% Design Review & Workshop (following 14-day review period)	14	9/27/24	10/11/24	[Yellow Bar]																																																																													
12	90% Design Submittal	43	9/27/24	11/9/24	[Yellow Bar]																																																																													
13	90% Design Review & Workshop (following 14-day review period)	14	11/9/24	11/23/24	[Yellow Bar]																																																																													
14	100% Design Submittal	14	11/9/24	11/23/24	[Yellow Bar]																																																																													
15	100% Design Review (7-day review period, workshop if necessary)	7	11/23/24	11/30/24	[Yellow Bar]																																																																													
16	Final Design Submittal (200 days from NTP)	1	12/1/24	12/1/24	[Yellow Bar]																																																																													
17	Proposal Period																																																																																	
18	Pre-Proposal Meeting																																																																																	
19	Open & Evaluate Proposals																																																																																	
20	County Council Approval																																																																																	
21	WPCLF Loan Approval																																																																																	
22																																																																																		
23	Regulatory/Permitting/Environmental																																																																																	
24	Phase 1 ESA & Historical/Cultural Assessment (if needed)	30	5/15/24	6/14/24																																																																														
25	Wetlands Investigation (Aldridge)	30	5/15/24	6/14/24																																																																														
26	Mussel Survey (Envirosience, based on outfall elevation)	15	5/15/24	5/30/24																																																																														
27	Endangered Species Identification (Aldridge)	30	5/15/24	6/14/24																																																																														
28	Floodplain Identification	30	5/15/24	6/14/24																																																																														
29	Anti-Degradation Review and Application	120	6/14/24	10/12/24	[Yellow Bar]																																																																													
30	60 % Design Building Department Submittal	1	9/27/24	9/27/24	[Yellow Bar]																																																																													
31	EPA PTI Submittal(at 90% design)	1	11/9/24	11/9/24	[Yellow Bar]																																																																													
32	EPA Review	22	11/9/24	12/1/24	[Yellow Bar]																																																																													
33																																																																																		

